

ST. LOUIS Power House at Union Station 401 S. 18th Street, Suite 200 St. Louis, MO 63103 314.984.9887 tel	ST. CHARLES 1520 S. Fifth Street Suite 307 St. Charles, MO 63303 636.978.7508 tel	DALLAS 6175 Main Street Suite 367 Frisco, TX 75034 972.624.6000 tel	PHOENIX 2701 E. Camelback Road Suite 175 Phoenix, AZ 85016 602.795.4111 tel
---	---	---	---

CONTRACT ADDENDUM

TO: Frank Rivera	DATE: April 13, 2018
COMPANY: City of Chula Vista	PROJECT: City of Chula Vista- Pedestrian Connectivity & Infrastructure Improvement Plan
276 Fourth Ave. Chula Vista, CA 91910	ADDENDUM #: 2
TELE: (619) 691-5046	JOB NO: 16-0144
EMAIL: FRivera@chulavista.gov	Original Contract Date: 7/12/2016

REQUESTED CHANGE(S) TO ORIGINAL CONTRACT


- A. Compliance Report Format (Black & White) \$13,700**
- Report formats were presented at the beginning of the project and again at a Progress Meeting held on January 25, 2017. The City approved the Compliance Report format, which included a colored mapping legend with associated color line work to represent non-compliant facilities. Attached is a copy of the report format that was approved by the City. The City has requested new report formats that is not reliant on color copies. New sample reports have been developed and delivered to the City for their review and approval. The new reports require new symbology for all identified barriers that are embedded into each report. A Compliance Report sample for all identified barriers, that mimics the previously approved report, has been developed that would allow the City to copy reports in black and white. Additional time has been expended to develop the two sample reports and additional time will be required to develop all remaining reports.
- B. Lucity Integration \$14,100**
- There is additional time expended and the additional time estimated to complete the Lucity integration task. The time expended coordinating this task with the City has gone well beyond the original fee estimate. Cole team members have been involved in several additional meetings and have evaluated numerous integration scenarios that were not included in the original fee estimate. The additional man-hours estimated to complete the integration along with man-hours already expended that are beyond the original fee estimate.

By signing this document, both parties are stating they are authorized representative for either Client or Consultant. This contract addendum only increases the scope and related fees as stated herein. All terms and conditions previously agreed to in original contract remain in force.

CLIENT

CONSULTANT

By: _____

By:  _____

Name: _____

Name: John F. Harshbarger, PE

Title: _____

Title: Vice President of Engineering